# Release Detection for Piping

Facility ID#: 35000034

## Pressurized Piping

A method must be selected from each set. Where applicable indicate date of last test. If this facility has more than 4 tanks, please photocopy this page and complete the information for all additional piping.

| Set 1 | Tank# 1 | Tank# 2 | Tank# 3 | Tank# |
|---|---|---|---|---|
| (1) Automatic Flow Restrictor | ✔ | ✔ | ✔ | |
| (2) Automatic Shut-off Device | | | | |
| (3) Continuous Alarm System | | | | |
| and | | | | |
| **Set 2** | | | | |
| (4) Annual Line Tightness Testing | | | | |
| (5) Vapor Monitoring | | | | |
| (6) If Vapor Monitoring, documentation of monthly monitoring is available? | | | | |
| (7) Interstitial Monitoring | | | | |
| (8) If Interstitial Monitoring, documentation of monthly monitoring is available? | | | | |
| (9) Groundwater Monitoring | ✔ | ✔ | ✔ | |
| (10) If Groundwater Monitoring, documentation of monthly monitoring is available? | YES | YES | YES | |
| (11) Other Approved Method (specify in comments) | | | | |

## Suction Piping

Indicate date of most recent test.

| | | | | |
|---|---|---|---|---|
| (12) Line Tightness Testing (required every 3 years) | | | | |
| (13) Vapor Monitoring | | | | |
| (14) Secondary Containment with Interstitial Monitoring | | | | |
| (15) Groundwater Monitoring | | | | |
| (16) Other Approved Method (specify in comments) | | | | |
| (17) **No Leak Detection Required? (must answer yes to all of the following questions)** | | | | |
| **(a)** Operates at less than atmospheric pressure | | | | |
| **(b)** Has only one check valve, which is located directly under pump | | | | |
| **(c)** Slope of piping allows product to drain back into tank when suction released | | | | |
| **(d)** All information on suction piping is verifiable | | | | |

Comments

Line Leak Detectors tested 10-15-2006 All pass

I Randy Fowler (Print Name) certify that I have inspected the above named facility on Jul 10, 2007 (Date/Time)

Inspector's Signature: RFowler Signed with SignDoc Signed on 2007-07-10 9:02:26 Date: Jul 10, 2007